

| Activity Name | Duration (Days) | Start Date | Finish Date | Feb 13 | | | Mar 13 | | | Apr 13 | | | | May 13 | | | | Jun 13 | | | | Jul 13 | | | | Aug 13 | | | | Sept 13 | | | | Oct 13 | | | | Nov 13 | | | | Dec 13 | | | | Jan 14 | | | | Feb 14 | | | | Mar 14 | | | |
|--|-----------------|------------|-------------|-------------|----|----|--------|----|----|--------|----|---|----|--------|----|---|----|--------|----|---|---|--------|----|----|---|--------|----|----|---|---------|----|----|---|--------|----|----|----|--------|----|----|----|--------|----|----|----|--------|---|----|----|--------|---|----|----|--------|---|---|----|
| | | | | 10 | 17 | 24 | 3 | 10 | 17 | 24 | 31 | 7 | 14 | 21 | 28 | 5 | 12 | 19 | 26 | 2 | 9 | 16 | 23 | 30 | 7 | 14 | 21 | 28 | 4 | 11 | 18 | 25 | 1 | 8 | 15 | 22 | 29 | 6 | 13 | 20 | 27 | 3 | 10 | 17 | 24 | 1 | 8 | 15 | 22 | 29 | 5 | 12 | 19 | 26 | 2 | 9 | 16 |
| 1 BP#1 IF&SB Construction | 180 | 10/17/12 | 6/25/13 | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2 State Legislative Approval | 10 | 2/11/13 | 2/22/13 | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3 Prepare CM RFP | 16 | 2/18/13 | 3/11/13 | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4 Issue CM RFP | 0 | 3/11/13 | 3/11/13 | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 5 CM Proposal Prep | 16 | 3/11/13 | 4/1/13 | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6 Review Submittals & Short List | 6 | 4/1/13 | 4/8/13 | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7 CM Interview Prep | 11 | 4/8/13 | 4/22/13 | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 8 CM Interviews | 0 | 4/22/13 | 4/22/13 | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 9 CM Selection & Authorization | 0 | 4/26/13 | 4/26/13 | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 10 CM Contract | 11 | 4/23/13 | 5/7/13 | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 11 CM Estimate of 75% DD Set | 21 | 4/23/13 | 5/21/13 | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 12 Reconciliation Meeting | 0 | 5/21/13 | 5/21/13 | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 13 Adjust 75% DD docs to 100% DD to meet Budget | 21 | 5/21/13 | 6/18/13 | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 14 Start CD Phase | 0 | 6/18/13 | 6/18/13 | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 15 Bid Packages Site/Fdn/Steel BP # 2/3/4 CD Phase | 75 | 6/18/13 | 9/30/13 | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 16 CM Pack/Print/Bid Phase | 41 | 10/1/13 | 11/26/13 | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 17 Bid Date for Early Bid Packs | 0 | 11/26/13 | 11/26/13 | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 18 Contracts For Early BP's | 29 | 11/26/13 | 1/3/14 | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 19 NKU Sells Bonds | 0 | 1/3/14 | 1/3/14 | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 20 Mobilization of Site | 11 | 1/6/14 | 1/20/14 | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 21 Start Early BP 2,3 Construction Phase | 75 | 1/21/14 | 5/5/14 | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 22 Final BP # 5 CD's | 136 | 6/18/13 | 12/24/13 | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 23 Final Budget Reconciliation | 0 | 1/3/14 | 1/3/14 | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 24 CM Packages/Print/Bid BP's | 8 | 1/3/14 | 1/14/14 | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 25 BP #5 Bid Period | 21 | 1/14/14 | 2/11/14 | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 26 BP#5 Contracts | 11 | 2/11/14 | 2/25/14 | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 27 Close Albright CRC | | | | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 28 BP#5 Construction | 478 | 2/25/14 | 12/24/15 | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 29 Renovate Albright Level 2 & 3 | 66 | 5/12/14 | 8/11/14 | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 30 Renovate Albright Level 2 & 3 | 66 | 5/12/15 | 8/11/15 | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 31 Construction Administration | 523 | 1/6/14 | 1/6/16 | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 32 Total Construction Period | 537 | 1/6/14 | 1/26/16 | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 33 Substantial Completion | 0 | 12/24/15 | 12/24/15 | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 34 Final Completion | 26 | 12/22/15 | 1/26/16 | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 35 Equipment Install | 32 | 12/14/15 | 1/26/16 | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 36 Move In | 0 | 1/26/16 | 1/26/16 | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Total | 2,427 | | | [Gantt bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

DRAFT

